

Owner of Elevator Document (OED)

According to EN 81-28 the Installer must full fill and hand over this document to the owner of the installation

Installer: _____

Company: _____

Address: _____

Postal code / City: _____

Signature: _____

Elevator information:

Name (Owner): _____

Address: _____

Postal code: _____

City: _____

Lift number: _____

Programmed parameters in Lift alarm:

ID code: _____

1st alarm telephone number: _____

2nd alarm telephone number: _____

3rd alarm telephone number: _____

Technical alarm telephone number: _____

Self test telephone number: _____

Serial number: _____

Test call performed every:

24 hours

48 hours

72 hours

____ hours

Elevator alarm placed:

Behind panel in elevator car

On roof of elevator car

Lift alarm model:

TSA5100 TSA2100

TSA5101 TSA2101

TSA5110 TSA2110

2-way communication test:

1: Make sure that the lifts service switch is activated (see the lifts instructions).

2: Press the emergency button until you hear the lift alarm dialling.

3: When the alarm receiver answers, check the 2 way communication.

4: Deactivate the service switch and wait 1 second.

5: Reactivate the service switch to send an "End Of Alarm" signal.

6: Deactivate the service switch, the test is now completed.

Elevator alarm equipment manufacture:

 ABP TeleTech A/S